

VERIFIED REPORT NO. Final
SSS 6 (R 11/85)

NOTE:
ONE COPY REQUIRED ON THE FIRST OF
FEBRUARY, MAY, AUGUST AND NOVEMBER
AND
TWO COPIES REQUIRED AT COMPLETION
OF PROJECT, OR WHEN SERVICES IN
CONNECTION WITH THE PROJECT ARE
TERMINATED FOR ANY REASON.
SEE TITLE 21

FOR OFFICE USE ONLY

THIS REPORT INCLUDES ALL CONSTRUCTION WORK TO 6 DAY OF June, 19 89

SCHOOL DISTRICT/OWNER Corona-Norco Unified School District		PROJECT NAME Sierra Del Oro & Buena Vista Temp. School Sites	FILE 33-9
BUILDING NAME Portable School Buildings		CONTRACT PRICE \$ 1,810,000.00	APPLICATION A-49718
PRELIMINARY	% COMPLETE 100%	FINISH	% COMPLETE 100%
SITE	100%		
STRUCTURAL		EQUIPMENT	100%
Foundation	100%		
Walls	100%		
Roof	100%	MECHANICAL plumbing site work	100%
ENCLOSURE lunch shelter	100%	ELECTRICAL site work	100%
		MISCELLANEOUS landscape & irrigation	100%
ESTIMATED TOTAL PROJECT COMPLETION			100%

GENERAL STATEMENT AS TO STATUS OF THE WORK

Both schools are in use at this time. The local Fire Marshal has given final acceptance. The Electrical Engineer has conducted final walkthru & accepted the project. All punch list items have been satisfactory completed and accepted by the Architect & School District. Sierra Del Oro has been renamed Prado View Elem Buena Vista has been renamed Foothill Elem. 2 change orders
NO. OF CHANGE ORDERS AT CLOSE OF PROJECT: _____

(1) I DECLARE UNDER PENALTY OF PERJURY THAT I HAVE READ THE ABOVE REPORT AND KNOW THE CONTENTS THEREOF THAT ALL OF THE ABOVE STATEMENTS ARE TRUE AND THAT I KNOW OF MY OWN PERSONAL KNOWLEDGE THAT THE WORK DURING THE PERIOD COVERED BY THE REPORT HAS BEEN PERFORMED AND MATERIALS USED AND INSTALLED, IN EVERY MATERIAL RESPECT, IN COMPLIANCE WITH THE DULY APPROVED PLANS AND SPECIFICATIONS THEREFOR:

*(2) AND FURTHERMORE THAT I AM AN AUTHORIZED OFFICIAL OF _____ (FIRM OR CORPORATION) WORKING IN THE CAPACITY OF _____ (OWNER, PARTNER, PRESIDENT, VICE-PRESIDENT, SUPERINTENDENT) WITH PERSONAL KNOWLEDGE OF THE WORK OF CONSTRUCTION AND THAT I HAVE BEEN PROPERLY AUTHORIZED BY SAID FIRM OR CORPORATION TO SIGN THIS REPORT.

* NO. 2 TO BE FILLED IN ONLY WHEN SIGNED BY A CONTRACTING COMPANY OR SCHOOL DISTRICT/OWNER OFFICIAL IN CHARGE OF FORCE-ACCOUNT CONSTRUCTION.

NOTE: Only MANUAL signatures are acceptable.

SIGNATURE <i>Bill R. Bunting Jr.</i>	DATE 1-18-94
TITLE (CONTRACTOR, INSPECTOR, COMPANY OR SCHOOL DISTRICT/OWNER OFFICIAL) Bill R. Bunting Jr. Inspector	
ADDRESS 24930 Eucalyptus Ave. Moreno Valley, CA	